

FORM 9
CERTIFICATE OF SUBSTANTIAL PERFORMANCE OF THE
CONTRACT UNDER SECTION 32 OF THE ACT

Construction Act

Cochrane District, City of Timmins

(County/District/Regional Municipality/Town/City in which premises are situated)

220 Algonquin Boulevard East, Timmins, ON P4N 1B3

(street address and city, town, etc., or, if there is no street address, the location of the premises)

This is to certify that the contract for the following improvement:

Denise St. Resurfacing and Tamarack St. Culvert Restoration - Contract #2022-102

(short description of the improvement)

to the above premises was substantially performed on November 4, 2022

(date substantially performed)

Date certificate signed: November 29, 2022



(payment certifier where there is one)

(owner and contractor, where there is no payment certifier)

Name of owner: The Corporation of the City of Timmins

Address for service: 220 Algonquin Boulevard East, Timmins, ON P4N 1B3

Name of contractor: Interpaving Ltd.

Address for service: 2385 Riverside Dr., Timmins, ON P4R 1M9

Name of payment certifier (where applicable): Glen Macdonald, P. Eng.

Address: 220 Algonquin Boulevard East, Timmins, ON P4N 1B3

(Use A or B, whichever is appropriate)

☐ A. Identification of premises for preservation of liens:

(if a lien attaches to the premises, a legal description of the premises,
including all property identifier numbers and addresses for the premises)

☒ B. Office to which claim for lien must be given to preserve lien:

Steph Palmateer, City Clerk, 220 Algonquin Boulevard East, Timmins, ON P4N 1B3

(if the lien does not attach to the premises, a concise description of the premises, including addresses,
and the name and address of the person or body to whom the claim for lien must be given)




DEFICIENCIES


DENISE ST
CONTRACT # 2022-102
Date November 25, 2022

| No. | Deficiency | Status | Action By | COST |
|-----|---|------------|-------------|---------|
| 1 | Parts borrowed from Public Works (parts list attached) | Incomplete | Interpaving | \$8,250 |
| 2 | Missing street sign at Lamminen | Incomplete | Interpaving | \$500 |
| 3 | Missing street sign at Morandin | Incomplete | Interpaving | \$500 |
| 4 | Curb cracked 1+168 LT | Incomplete | Interpaving | \$750 |
| 5 | Curb cracked 1+200 LT | Incomplete | Interpaving | \$750 |
| 6 | Curb cracked 1+480 RT | Incomplete | Interpaving | \$750 |
| 7 | Curb cracked 1+625 RT | Incomplete | Interpaving | \$750 |
| 8 | Catch basin lid broken 1+505 RT | Complete | Interpaving | \$0 |
| 9 | 15 manholes to be checked for debris and cleaned by Vac Truck | Complete | Interpaving | \$0 |
| 10 | Storm lid not parged 1+079 RT | Complete | Interpaving | \$0 |
| 11 | Storm lid not parged 1+086 RT | Complete | Interpaving | \$0 |
| 12 | Storm lead not parged 1+245 LT | Complete | Interpaving | \$0 |

| | | | | |
|----|---|------------|----------------------------|-------------|
| 13 | Storm lead not parged 1+248 RT | Complete | Interpaving | \$0 |
| 14 | Storm lid not parged 1+497 RT | Complete | Interpaving | \$0 |
| 15 | Storm lead not parged 1+505 RT | Complete | Interpaving | \$0 |
| 16 | Storm lead not parged 1+505 LT | Complete | Interpaving | \$0 |
| 17 | Storm lead not parged 1+632 LT | Complete | Interpaving | \$0 |
| 18 | Storm lead not parged 1+632 RT | Complete | Interpaving | \$0 |
| 19 | Storm lead not parged 1+782 RT | Complete | Interpaving | \$0 |
| 20 | Storm manhole not parged 1+782 | Complete | Interpaving | \$0 |
| 21 | Bus stop 1+020 no drop curb | Incomplete | Interpaving | \$3,000 |
| 22 | Sidewalk bump north side of Louise | Incomplete | Interpaving | \$3,000 |
| 23 | Missing Interlock bricks and patio slabs at 469 Shub and 909 Denise | Complete | Interpaving | \$0 |
| 24 | No relief cuts on sidewalk slab on south side of Louise intersection | Complete | Interpaving | \$0 |
| 25 | Site cleanup Tamarack culvert (remove silt fence, pick up cones, garbage etc.) | Incomplete | Interpaving | \$500 |
| 26 | Restore weeper pipe at 806 and 814 Denise | Complete | Interpaving | \$0 |
| | | | | |
| | | | | |
| | | | TOTAL | \$18,750.00 |
| | NOTE: COSTS HAVE BEEN DOUBLED AS PER SUPPLEMENTAL GENERAL CONDITIONS GC8.02.10 | | Total After Doubling Costs | \$37,500.00 |
| | | | | |



Memorandum



TO: Interpaving LTD

FROM: City of Timmins Engineering Dept.

CC:

DATE: November 25, 2022

RE: Parts List

The following parts were borrowed from public works by Interpaving to complete the work on Denise St 2022-102:

- (1) 8x8 asbestos to plastic fernco (\$100)
- (1) 10x10 concrete to plastic fernco (\$100)
- (2) 8x8 concrete to plastic fernco (\$200)
- (2) 12x12 concrete to plastic fernco (\$200)
- (1) 1ft concrete riser for catch basin structure (\$1,000)
- (1) 4 inch manhole frame and lid (\$650)
- (4) road levelers (water valve cover for roadway) (\$1,000)
- (1) 5ft precast concrete catch basin (\$5,000)



CITY OF TIMMINS

SUBSTANTIAL PERFORMANCE CRITERIA

CONTRACTOR: Interpaving Limited **DATE:** November 25, 2022

CONTRACT NO: 2022-102

CONTRACT TITLE: Resurfacing of Denise Street

REPORT DESCRIPTION: Substantial Performance Criteria

Date of Substantial Completion has been determined to be November 4, 2022.

Value of Work to Date on the October Payment is in excess of \$1,519,221.15

| | |
|--|---------------|
| 3% of the first \$1,000,000.00 of the Contract price | \$30,000 |
| | + |
| 2% of the next \$1,000,000.00 of the Contract price | \$10,384.42 |
| | + |
| 1% of the balance of the Contract price | <u>\$0.00</u> |
| Total | \$40,384.42 |
| Deficiencies | |
| Total | \$18,750.00 |

Remarks: As per OPSS General Condition 8.02.04, the total deficiency holdback is less than, the total of the percentages above, of the Contract Price

Therefore the SUBSTANTIAL PERFORMANCE criteria has been met.

INSPECTOR: Nicholas Lia