



**Toronto Transit Commission**  
1900 Yonge Street, Toronto, ON M4S 1Z2  
416-393-4000

October 23, 2023

Michael Burns  
Project Manager  
Thales Canada, Transportation Solutions  
105 Moatfield Drive, Suite 100  
Toronto, Ontario M3B 0A4

Dear Michael Burns,

**Re: A70-18 Wilson Yard Connection and Wilson Yard Signal System Modifications  
Substantial Performance**

This is to advise you that the Work included in the above noted Contract was Substantially Performed on October 12, 2023. Enclosed for your publication is a copy of the Certificate of Substantial Performance in accordance with the Construction Lien Act.

Please find attached a deficiency list. Please complete all outstanding work and remedy all deficiencies by March 15, 2024.

The TTC notes that warranty periods as set out in the Contract Documents, have commenced as per the dates referenced in GTS Canada letter TCTS-TTC-0296, dated September 25, 2023.

Release of holdback will be made in accordance with the Contract Documents.

Sincerely,

Murtadha Hamid  
Construction Site Manager  
Construction Department

50-8-112

SP #[03075-107003165-124](#)

Attachments: Certificate of Substantial Performance  
Deficiency List

---

Jamaal Myers, Chair  
Joanne De Laurentiis, Vice-Chair  
Richard J. Leary, Chief Executive Officer

Paul Ainslie, Commissioner  
Stephen Holyday, Commissioner  
Fenton Jagdeo, Commissioner  
Ron Lalonde, Commissioner

Josh Matlow, Commissioner  
Chris Moise, Commissioner  
Julie Osborne, Commissioner  
Dianne Saxe, Commissioner

**FORM 9**  
**Certificate of Substantial Performance of the**  
**Contract under Subsection 32 of the Act**  
**Construction Act**

**City of Toronto**

(County / District / Regional Municipality / Town / City in which premises are situated)

**160 Transit Road, Toronto, ON**

(street address and city, town, etc., or if there is no street address, the location of the premises)

This is to certify that the contract for the following improvement:

**A70-18 Wilson Yard Connection and Wilson Yard Signal System Modifications**

(short description of the improvement)

to the above premises was substantially performed on **12-Oct-23**

(date substantially performed)

Date certificate signed: **23 October 2023**

(payment certifier where there is one)

(owner and contractor, where there is no payment certifier)

GTS Canada

Name of owner: **Toronto Transit Commission**

Address for service: **1900 Yonge St, Toronto, Ontario M4S 1Z2**

Name of contractor: **Ground Transportation Systems Canada Inc.**

Address for service: **105 Moatfield Drive, Toronto, Ontario M3B 0A4**

Name of payment certifier (where applicable):

Address:

(Use A or B, whichever is appropriate)

☐ A. Identification of premises for preservation of liens:

(if a lien attaches to the premises, a legal description of the premises,  
including all property identifier numbers and addresses for the premises)

☒ B. Office to which claim for lien and affidavit must be given to preserve lien:

**Claims for Lien are to be submitted to the Toronto Transit Commission electronically as directed at**  
**[www.ttc.ca/liens](http://www.ttc.ca/liens) and also at 1900 Yonge Street, Toronto, ON M1K 5H4.**

(if the lien does not attach to the premises, a concise description of the premises, including addresses,  
and the name and address of the person or body to whom the claim for lien must be given)

# Contract Deficiency List

M. Hamid  
Construction Site Manager

12-Oct-23  
Date

Revision No.	Contract Name / Number	Approved (Original) Contract Completion			Anticipated Contract Completion Date		
0	A70-18 - Wilson Yard Connection and Wilson Yard Signal System Modifications	8-Jan-19			18-May-24		
Item	Description	Date Identified	Identified by (Name/Dept.)	Type of Work	Date To Be Completed By	Date Commitment Made	Values
1	Zone 1 RAM Report	1-Oct-23	Construction	Deferred Work	15-Mar-24	12-Oct-23	\$250,203.29
2	RAM Report Resubmission Required (Zone 9, 10, 11, 5&7)	1-Oct-23	Construction	Deficiency	15-Mar-24	12-Oct-23	\$96,314.65
3	Spare Parts	1-Oct-23	Construction	Incomplete Work	15-Mar-24	12-Oct-23	\$50,000.00
4	MPC SW Update	1-Oct-23	Construction	Deficiency	31-Oct-23	12-Oct-23	\$10,000.00
5	O&M Manuals Update	1-Oct-23	Construction	Incomplete Work	15-Mar-24	12-Oct-23	\$25,000.00
6	Final MPC SW Release	1-Oct-23	Construction	Incomplete Work	15-Mar-24	12-Oct-23	\$50,000.00
7	Complete Deployment of Remote Workstation	1-Oct-23	Construction	Deficiency	31-Oct-23	12-Oct-23	\$15,000.00
Deficiencies:							\$121,314.65
Total Incomplete Work:							\$375,203.29
Grand Total:							\$496,517.94
Deferred items:							\$250,203.29
Outstanding SP Value							\$246,314.65

## NOTES:

1. Disputed CDRs have been agreed to be addressed by Mar-15-204
2. MPC SW requires a final update to reflect final site configuration

Substantial Performance deficiency list validates the list & value of remaining issues

solely for the purpose of validating GTS Cda has achieved Substantial Performance.

Agreed to by:

TTC's Representative:

  
Murtadha Hamid

GTS Canada

  
Michael Burns