

October 28, 2021
File: 163401649

Attention: Mr. Byron de Wit

Eastern Welding
6857 Richmond Road,
Summerstown, ON, K0C 2E0

Dear Mr. de Wit

Reference: ROPEC RSPS Suction Inlet Pipe Rehabilitation RFT 26521-91360-T01: Substantial Performance

Please find enclosed the Certificate of Substantial Performance for the ROPEC RSPS Suction Inlet Pipe Rehabilitation works as outlined in City of Ottawa Contract No. RFT 26521-91360-T01. Please proceed with the publishing of the Certificate of Substantial Performance in a construction trade newspaper as required in the Construction Act, R.S.O. 1990 s.32.

Following publication of this certificate, please submit the following documents:

- 1) An application for payment of the holdback amount in accordance with GC5.5.1.1;
- 2) A CCDC 9A 'Statutory Declaration' to state that all accounts for labour, subcontracts, Products, Construction Equipment, and other indebtedness which may have been incurred by the Contractor in the Substantial Performance of the Work and for which the Owner might in any way be held responsible have been paid in full, except for amounts properly retained as a holdback or as an identified amount in dispute in accordance with GC5.5.1.2;
- 3) A satisfactory Certificate of Clearance from the Workplace Safety and Insurance Board in accordance with GC10.4.1; and
- 4) Proof of publication of the Certificate of Substantial Performance.

Once the above documents have been received, a certificate for payment of the holdback amount will be issued in accordance with GC5.5.2. Payment of the holdback will be in accordance with GC 5.5.3 and the Construction Act, R.S.O. 1990.

There are a number of items that make up a list of outstanding work and deficiencies to the contract. It is the expectation of the City of Ottawa and Stantec that Eastern Welding will continue to complete the outstanding work and eliminate the deficiencies in an expeditious manner. Please refer to the appended deficiency list.

If you have any questions, please don't hesitate to contact the undersigned.



October 28, 2021
Mr. Byron de Wit
Page 2 of 2

Reference: ROPEC RSPS Suction Inlet Pipe Rehabilitation RFT 26521-91360-T01: Substantial Performance

Regards,

STANTEC CONSULTING LTD.

Colin Goodwin, P.Eng.
Associate, Environmental Engineer
Phone: 613-697-5124
Colin.goodwin@stantec.com

**Attachment: Substantial Performance Certificate
Project Deficiency List**

sa w:\active\1634_01649\construction\82_substantial_performance\20211015_cover_let.docx

			Last Updated:	26-Oct-21				
Deficiency Tracking Sheet, Outstanding Items - ROPEC RSPS Suction Pipe Rehabilitation								
Item	Location	Equipment / System	Description of Deficiencies	Date Identified	Comment	Action	Date Rectified	Stantec Confirmed Rectified
1	Draft O&M Manuals (inc. warranty report noting 5 year warranty for coating, and any spare parts)		O&M Manuals	10/4/2021	Comments returned to EW 10/19/21	Eastern Welding	10/14/2021	10/14/2021
2	Final O&M Manuals (inc. warranty report noting 5 year warranty for coating, and any spare parts)		O&M Manuals	10/4/2021		Eastern Welding		
3	As-Built		Final redline markup As-builts	10/4/2021		Eastern Welding	10/7/2021	10/7/2021
4	3D Scan: North Side Response to Comments (9/30/21)	North side	Comments provided on surface deviation analysis interpretation	9/30/2021	Comments returned to EW 10/5/21 .Received updated point cloud/report 10/25/21	Eastern Welding		
5	3D Scan: South Side Complete Results, Report, Point Cloud	South side		10/4/2021	Received updated point cloud/report 10/25/21	Eastern Welding		
6	NDT Welding Report Results (RSP3)	RSP3		10/4/2021	Rcvd 10/13/21	Eastern Welding	10/19/2021	10/19/2021
7	NACE Level 3 Inspection Report (South Side)	South side		10/4/2021	Rcvd 10/19/21, under review	Eastern Welding		
8	Form 101	North Side		10/4/2021		Eastern Welding		
9	Form 101	South Side		10/4/2021		Eastern Welding		
10	Form 102	North side		10/4/2021		Eastern Welding		
11	Form 102	South side		10/4/2021		Eastern Welding		
12	Site cleanup and full demob			10/4/2021	Site visit completed on 10/4/21 with Eric Poirier (City), EW, Stantec, no further cleanup/removal required	Eastern Welding	10/4/2021	10/4/2021
13	Recertify gantry crane			10/4/2021	EW to do additional project with crane, to recertify afterwards, City accepted	Eastern Welding	10/13/2021	10/13/2021
14	Substantial performance request			10/4/2021		Eastern Welding		

FORM 9

**CERTIFICATE OF SUBSTANTIAL PERFORMANCE OF THE CONTRACT
UNDER SECTION 32 OF THE ACT**

Construction Act

Robert O Pickard Environmental Center, Ottawa, Ontario, Canada

*(County/District or Regional Municipality/City or Borough of
Municipality of Metropolitan Toronto in which premises are situate)*

800 Green Creek Dr, Ottawa Ontario, K1J1K6

(Street address and city, town, etc. or, if there is no street address, the location of the premises)

This is to certify that the contract for the following improvement:

ROPEC RSPS Suction Inlet Pipe Rehabilitation (PO 0045096988 dated April 26, 2021, Contract 26521-91360-T01)

(short description of the improvement)

to the above premise was substantially performed on: **October 15, 2021**


(date substantially performed)

Date certificate signed: **October 28, 2021**

Goodwin, Colin

Digitally signed by Goodwin, Colin
Date: 2021.10.28 15:09:47 -04'00'

(Signature of payment certifier where there is one)



*(Signature of owner and contractor, where there is no
payment certifier)*

Name of owner: **City of Ottawa**

Address for service: **800 Green Creek Drive, Ottawa, On, K1J1K6**

Name of contractor: **Eastern Welding**

Address for service: **6857 Richmond Road, Summerstown, ON, K0C 2E0**

Name of payment certifier: **Stantec Consulting**

(where applicable)

Address: **400 - 1331 Clyde Avenue, Ottawa, On, K2C 3G4**

(Use A or B whichever is appropriate)

A. Identification of premises for preservation of liens:

(where liens attach to premises, reference to lot and plan or instrument registration number)

B. Office to which claim for lien must be given to preserve lien:

110 Laurier Ave. W., Ottawa, Ontario, K1P 1J1

(where liens do not attach to premises)