CERTIFICATE OF SUBSTANTIAL PERFORMANCE OF THE CONTRACT UNDER SECTION 32 OF THE ACT

Construction Act

This is to certify that the Contract for the following improvement:

Hydro One Remote Communities Inc. Works Compound
Wunnumin Lake, ON

to the above premises was substantially performed on **December 16, 2022**

There are specific portions of the work that are excluded from this certification and are itemized on the attached

Schedule A Remaining Work.

Date certificate signed: December 22) 2022

(Payment Certifier)

Name of Owner: Wunnumin Lake First Nation

Address of Service: Wunnumin Lake, ON

POV 2Z0

Name of Contractor: RJ Concrete & Construction Ltd.

Address for Service: 501 Donald Street East

Thunder Bay, ON

P7E 6N6

Name of Payment Certifier: **KEEWATIN-ASKI LTD.**

Address: 58 Wellington St.,

Sioux Lookout, ON

P8T 1E1

Office to which claim of for Lien must be given to preserve lien:

Keewatin-Aski Ltd. 58 Wellington St., Sioux Lookout, ON

P8T 1E1

SCHEDULE A REMAINING WORK

Hydro One Remote Communities Inc. Works Compound
Wunnumin Lake, ON

The following is a general summary of existing contract work and is not necessarily exhaustive as unknown incomplete contract may not be identified.

Description	Photo	Deficiency Cost
Mobilization Cost to		\$20,000
Correct Deficiencies		
High level alarm in holding		\$1,000
tank requires new part.		
Siding corner trim on staff		\$200
house requires paint.		
Various other areas noted		
as well.		
	Control of the contro	
Downspout has gaps at		\$500
eavestrough connection.		
	A food	

Description	Photo	Deficiency Cost
Transformer platform is located in general storage building and needs to be relocated to its designated site position		\$100
Garage door is not working on General Storage building		\$1,000
Eavestroughs, downspouts and splashpads not installed		\$7,000

Description	Photo	Deficiency Cost
Eavestroughs,		Included above
downspouts and splashpads not installed		
Gate at the south end, locking mechanism missing		\$200
Compaction Required on Granular base course		\$1,000

Description	Photo	Deficiency Cost
Perimeter drainage swale not installed. The culvert at east fence line gate.		\$2,000
The gate at the east fence line is to be re-aligned.		\$500
Back slopes require erosion control North and east of the project site – refer to drawing SP-3; slopes have not been seeded and covered with erosion blankets		\$12,000

Description	Photo	Deficiency Cost
Clean all kitchen appliances, including the removal of food products		\$500
All floors require cleaning		\$500

Description	Photo	Deficiency Cost
Complete deep cleaning of all rooms in each building including removal of all unrelated items		\$2,500
Clean both washrooms, toilet bowls, shower, vanity and floors		\$500
	TOTAL	\$49,500