

Forest Contractors Ltd.
Mr. Cesar Cruz, Site Supervisor
240 Chrislea Rd,
Woodbridge, Ontario, L4L 8V1
via email: Cesar.cruz@forestgroup.ca

June 18, 2024

Re: Driveway Repaving & Releveling for Fire Station 106
1355 Winding Trail, Mississauga, Ontario L4Y 2V1
Substantial Performance
Procurement No.: PRC004168

Enclosed please find the Certificate of Substantial Performance of the above noted project. Please provide the following information with the submission of the release of holdback invoice:

1. Proof of Publication;
2. All warranties for the work;
3. Current WSIB Clearance Certificate;
4. Contractor's Statutory Declaration; and
5. As-built drawings.

We trust this is the information you require at this time. Should you have any questions or concerns please do not hesitate to contact us.

Sincerely,
STEPHENSON ENGINEERING LTD a Company of Salas O'Brien.

per 

Masoud Nejadmansouri, M.Sc. Eng.
Senior Project Manager
Masoud.nejadmansouri@salasobrien.com

Cc: Michael Ferreira, Michael.ferreira@mississauga.ca
Pooja Pradhan, Pooja.pradhan@mississauga.ca
Construction Act, construction.act_fpm@mississauga.ca
Mario Pecchia, Mario.pecchia@forestgroup.ca
Sam Terzo, sam.terzo@forestgroup.ca
Anthony Coelho, Anthony.coelho@forestgroup.ca
Kevin Falakfarsa, kevin.falakfarsa@salasobrien.com

Encl. Certificate of Substantial Performance Form #9
Field Review Report#1

FORM 9
CERTIFICATE OF SUBSTANTIAL PERFORMANCE OF THE
CONTRACT UNDER SECTION 32 OF THE ACT

Construction Act

The Corporation of the City of Mississauga

(County/District/Regional Municipality/Town/City in which premises are situated)

Fire Station 106, 1355 Winding Trail, Mississauga, ON L4Y 2V1

This is to certify that the contract for the following improvement:

Driveway Repaving & Releveling

(short description of the improvement)

to the above premises was substantially performed on June 17,2024

(date substantially performed)

Date certificate signed: June 18,2024

Masoud Nejadmansouri



(payment certifier where there is one)

(owner and contractor, where there is no payment certifier)

Name of owner: The Corporation of the City of Mississauga

Address for service: 300 City Centre Drive, Mississauga, ON L5B 3C1

Name of contractor: Forest Contractors Ltd.

Address for service: 240 Chrislea Rd, Woodbridge, ON L4L 8V1

Name of payment certifier (where applicable): Stephenson Engineering Limited a Company of SalasO'Brien

Address: 2235 Sheppard Ave. E. , Suite 1100, Toronto, Ontario, M2J 5B5

(Use A or B, whichever is appropriate)

A. Identification of premises for preservation of liens:
1355 Winding Trail, Mississauga, ON L4Y 2V1

including all property identifier numbers and addresses for the premises)

B. Office to which claim for lien must be given to preserve lien:

(if the lien does not attach to the premises, the name and address of the person or body to whom the claim for lien must be given)

FIELD REVIEW REPORT #1

Project Name: Driveway Repaving & Releveling for Fire Station 106

Project Location: 1355 Winding Trail, Mississauga, ON L4Y 2V1

Procurement #: PRC004168

Our Project #: 20230995

Weather: 29°C

Date of Review: June 17, 2024

Time of Review: 12:30 pm

Date of Issue: June 18, 2024

Review By:

Masoud Nejadmansouri

Salas O'Brien

Masoud.nejadmansouri@salasobrien.com

Present:

Pooja Pradhan
Cesar Cruz

The City of Mississauga
Forest Contractors Ltd

Pooja.Pradhan@mississauga.ca
Cesar.cruz@forestgroup.ca

Distribution:

Michael Ferreira
Pooja Pradhan
Construction Act
Mario Pecchia
Cesar Cruz
Sam Terzo
Anthony Coelho
Kevin Falakfarsa
Masoud Nejadmansouri

The City of Mississauga
The City of Mississauga
The City of Mississauga
Forest Contractors Ltd
Forest Contractors Ltd
Forest Contractors Ltd
Forest Contractors Ltd
Salas O'Brien
Salas O'Brien

Michael.ferreira@mississauga.ca
Pooja.pradhan@mississauga.ca
construction.act_fpm@mississauga.ca
Mario.pecchia@forestgroup.ca
cesar.cruz @forestgroup.ca
sam.terzo @forestgroup.ca
Anthony.coelho@forestgroup.ca
Kevin.falakfarsa@salasobrien.com
File

The Work listed below has been reviewed on a sampling basis for general conformance only. The Contractor is to ensure they are satisfying the specification and drawing requirements with regard to all third party inspection and testing. Subsequent third party inspection and testing reports are to be forwarded to our office for review. Our review does not relieve the Contractor of their Contract responsibilities. Where defects and/or deficiencies have been found, or where clarifications and interpretations of the Contract Documents have been requested, they have been listed below. The Contractor is to rectify itemized defects and deficiencies so that the Work is done in accordance with the Contract Documents. In our opinion, the information given in this field report does not alter the Contract price or project schedule, unless otherwise indicated in a Change Order or Change Directive.

#1.1 Progress

1. Substantial completion walkthrough was performed.

#1.2 Areas Reviewed

1. Fire Station 106, Areas #1 to #4 as specified on the drawings.

#1.3 Observations & Comments

1. Damaged concrete sidewalk for area #4 has been removed and replaced (Refer to photo #1).

2. Interlock pavers and granular materials for area #3 has been removed and replaced with reinforced concrete slab (Refer to photo #2).
3. Interlock pavers and granular materials for areas#1 &2 have been removed, granular materials was replaced, compacted and interlock pavers have been reinstated (Refer to photo#3).
4. Joint fill material was in place between the interlock gaps at the whole areas not being releveled and reinstated (Refer to photo#4).

#1.4 Deficiencies

1. Chipped interlock pavers for areas# 1 & 2 are to be replaced with new interlock pavers as per the contract document, the contractor was instructed to send photo to our office for review and record after completion of work (Refer to photo#5).

2. All areas disturbed by construction and adjacent concrete sidewalk shall be restored to the original condition by providing local fill, a minimum 100mm topsoil and 50mm sod, the contractor was advised to send photos to our office for review and record after completion of work (Refer to photos#6).

3. The contractor was informed to wash and clean adjacent the repaired concrete areas# 3 & 4 and send photo to our office for review and record after completion of work (Refer to photo#7).

4. The contractor was instructed to remove all the signs and construction cones on the green zone area adjacent to area#2 and all areas disturbed by construction shall be restored to the original condition by providing local fill, a minimum 100mm topsoil and 50mm sod (Refer to photo#8).

The contractor is to respond in writing to all corrected deficiencies.

Regards,

STEPHENSON ENGINEERING LIMITED, A COMPANY OF SALAS O'BRIEN


per

Masoud Nejadmansouri, M.Sc.Eng.
Senior Project Manager



Photo 1: Damaged concrete sidewalk for area#4 has been removed and replaced.



Photo 2: Interlock pavers and granular materials for area #3 has been removed and replaced with reinforced concrete slab.



Photo 3: Interlock pavers and granular materials for areas#1 &2 have been removed, granular materials was replaced, compacted and interlock pavers have been reinstated.



Photo 4: Joint fill material was in place between the interlock gaps at the whole areas not being releveled and reinstated.



Photo 5: Chipped interlock pavers for areas# 1 & 2 are to be replaced with new interlock pavers as per the contract document, the contractor was instructed to send photo to our office for review and record after completion of work.



Photo 6: All areas disturbed by construction and adjacent concrete sidewalk shall be restored to the original condition by providing local fill, a minimum 100mm topsoil and 50mm sod, the contractor was advised to send photos to our office for review and record after completion of work.



Photo 7: The contractor was informed to wash and clean adjacent the repaired concrete areas# 3 & 4 and send photo to our office for review and record after completion of work.



Photo 8: The contractor was instructed to remove all the signs and construction cones on the green zone area adjacent to area#2 and all areas disturbed by construction shall be restored to the original condition by providing local fill, a minimum 100mm topsoil and 50mm sod.