FORM 9 CERTIFICATE OF SUBSTANTIAL PERFORMANCE OF THE CONTRACT UNDER SECTION 32 OF THE ACT

Construction Act

The C	City of Oshawa
	y/Town/City in which premises are situated)
2600, 2610, 2630, 2640, 2670, 2680, 2700	0, 2710 Simcoe Street North, Oshawa, Ontario
(street address and city, town, etc., or, if there	e is no street address, the location of the premises)
This is to certify that the contract for the following improve	ment:
Construction of Shell Buildings at Windfields Fai	rm Block A (Buildings A4, A5, A6, A7, A10, A11, A12 & A13+14)
(short description	on of the improvement)
to the above premises was substantially performed on	March 31, 2021 (date substantially performed)
Date certificate signed: April 14, 2021	
(payment certifier where there is one)	(owner and contractor, where there is no payment certifier)
Name of owner:2285136 Ontario Limited, by its agent,Address for service:2300 Yonge Street, Suite 500, PO Bo	•
Name of contractor: Rochon Building Corporation	
Address for service: 74 Industry Street, Toronto, Ontario	o, M6M 4L7
Name of payment certifier (where applicable): Turner Fle	ischer Architects Inc.
Address: 67 Lesmill Road, Toronto, Ontario, M3B 2T8	
(Use A or B, whichever is appropriate)	
A. Identification of premises for preservation of lie	ens:
	premises, a legal description of the premises, tifier numbers and addresses for the premises)
B. Office to which claim for lien must be given to	preserve lien:
	ox 2386, Toronto, Ontario, M4P 1E4
(If the lien does not attach to the premises, the name a	and address of the person or body to whom the claim for lien must be given)

SUBSTANTIAL PERFORMANCE CALCULATION

PROJECT NAME:	Windfields Farm, Oshawa
DATE:	April 8, 2021
PROJECT NUMBER:	08.118SH

ARE THE AREAS OF IMPROVEMENT UNDER THIS CONTRACT, OR A SUBSTANTIAL PART THEREOF, READY PART 1. FOR USE OR BEING USED FOR THE PURPOSES INTENDED (select answer from dropdown list)?

PART 2. CONTRACT VALUE

ORIGINAL CONTRACT VALUE	\$11,383,387.00
plus CHANGE ORDERS ISSUED TO DATE (per latest COP 15)	\$10,217,118.90
SUBTOTAL	\$21,600,505.90
minus DEFERRED WORK or SEASONAL WORK (see attached worksheet dated month date, year)	\$685,568.88
TOTAL CONTRACT VALUE (ESTIMATED)	\$20,914,937.02

REMAINING CONTRACT VALUE

TOTAL CONTRACT VALUE (from Line A above) \$20,914,937.02	Α
minus TOTAL CERTIFIED TO DATE (per Line 4 on latest COP 15) \$20,688,736.07	
TOTAL REMAINING CONTRACT VALUE (ESTIMATED) \$226,200.95	В

Yes

Α

SUBSTANTIAL PEFORMANCE CALCULATION

Based on Total Contract Value (Estimated) (Line A)

3% OF FIRST \$1,000,000 OF TOTAL CONTRACT VALUE	\$30,000.00	
2% OF NEXT \$1,000,000 OF TOTAL CONTRACT VALUE	\$20,000.00	
1% OF BALANCE OF TOTAL CONTRACT VALUE	\$189,149.37	
TOTAL OF ALLOWABLE WORK TO BE COMPLETED AND CORRECTED	\$239,149.37	С

ACTUAL WORK TO BE COMPLETED AND CORRECTED

Value of Deficiencies (see attached worksheet dated month date, year) (or estimated) Remaining Contract Value (from Line B above)	\$12,000.00 \$226,200.95	D B
	\$238,200.95	E = B + D
SUBSTANTIAL PERFORMANCE IS	ACHIEVED	

PART 3. SUBSTANTIAL PERFORMANCE IS

> TO ACHIEVE SUBSTANTIAL PERFORMANCE, <u>ACTUAL</u> WORK TO BE COMPLETED AND CORRECTED (E) MUST BE LESS THAN ALLOWABLE WORK TO BE COMPLETED AND CORRECTED (C)